



## Roads Operations - 6 Week Forward Works Programme

Planned Sunday Working :-

Indicates Road Closure
Indicates Road under Traffic Light Operation

	School Holidays Week Commencing Mon-16-Mar-20	School Term Week Commencing Mon-23-Mar-20	School Term Week Commencing Mon-30-Mar-20	School Term Week Commencing Mon-06-Apr-20	School Term Week Commencing Mon-13-Apr-20	School Term Week Commencing Mon-20-Apr-20
<b>Springkerse Depot</b>						
Surfacing Team Foreman: Kevin Steven <small>Supervisor: Les Christie</small>	NW0030 - Culterhove Road, St Ninians Carriageway Resurfacing	NW0031 - Laurelhill Place, Torbrex Carriageway Resurfacing LAGANS & Safety Survey Repairs	Kildean Development Incl. Phase 2 PROVISIONAL	Kildean Development Incl. Phase 2 PROVISIONAL	Kildean Development Incl. Phase 2	Kildean Development Incl. Phase 2
Surfacing Team Foreman: Willie Carson <small>Supervisor: Les Christie</small>	NW0031 - Laurelhill Place, Torbrex Carriageway Resurfacing	Urban surfacing teams combined	Kildean Development Incl. Phase 2 PROVISIONAL	Kildean Development Incl. Phase 2 PROVISIONAL	Kildean Development Incl. Phase 2	Kildean Development Incl. Phase 2
Road Improvements Team Foreman: Brian Zarebski <small>Supervisor: Andy Stevenson</small>	190486 - Plean Country Park Car park hardstand	190486 - Plean Country Park Car park hardstand	190486 - Plean Country Park Car park hardstand	Balfron Sustrans Project	Balfron Sustrans Project	Balfron Sustrans Project
Road Improvements Team Foreman: Scott Craig <small>Supervisor: Les Christie</small>	Urban surfacing teams combined	Urban surfacing teams combined	Kildean Development Incl. Phase 2 PROVISIONAL	Kildean Development Incl. Phase 2 PROVISIONAL	Kildean Development Incl. Phase 2	Kildean Development Incl. Phase 2
Surfacing Team Sub-Contract	A84 Ballengeich Roundabout, Stirling Friday 13th March (7.00pm to 11.00pm) Sunday 15th March (9.00am to 5.00pm)	Berryhill, Cowie Carriageway Resurfacing Hilton, Cowie Carriageway Resurfacing	Cambuskenneth Footway improvement - PROVISIONAL	Cambuskenneth Footway improvement - PROVISIONAL		
Groundworks Sub-Contract	A9 Plean to Torwood Embankment Stabilisation PROVISIONAL	A9 Plean to Torwood Embankment Stabilisation PROVISIONAL	A9 Plean to Torwood Embankment Stabilisation PROVISIONAL			
Road Improvements Team Foreman: Willie Kirkwood <small>Supervisor: Neil Cunningham</small>	Mar's Place, Stirling Whin setts repair	Mar's Place, Stirling Whin setts repair	Mar's Place, Stirling Whin setts repair	Mar's Place, Stirling Whin setts repair	Kildean Development Incl. Phase 2	Kildean Development Incl. Phase 2
Quick Response Team Foreman: Kevin McGrath <small>Supervisor: Neil Cunningham</small>	LAGANS / Reactive Maintenance - Area 3	LAGANS / Reactive Maintenance - Area 3	LAGANS / Reactive Maintenance - Area 3	LAGANS / Reactive Maintenance - Area 3	LAGANS / Reactive Maintenance - Area 3	LAGANS / Reactive Maintenance - Area 3
Street Lighting Team Foreman: Colin McNeil <small>Supervisor: Jim Shaw</small>	Oakwood Road, Kippen Street Lighting Capital Programme 2019-20	Oakwood Road, Kippen Street Lighting Capital Programme 2019-20	Oakwood Road, Kippen Street Lighting Capital Programme 2019-20	Kildean Development Incl. Phase 2	Kildean Development Incl. Phase 2	Kildean Development Incl. Phase 2
Street Lighting Minor Work Team Foreman: Stuart Webster <small>Supervisor: Jim Shaw</small>	Street Lighting Capital Programme 2019-20 Repairs and Minor Works	Street Lighting Capital Programme 2019-20 Repairs and Minor Works	Street Lighting Capital Programme 2019-20 Repairs and Minor Works	Street Lighting Capital Programme 2019-20 Repairs and Minor Works	Street Lighting Capital Programme 2019-20 Repairs and Minor Works	Street Lighting Capital Programme 2019-20 Repairs and Minor Works
Traffic Management & Signs Team Foreman: Dean Stevenson	TM for Urban surfacing team Signs, Road Markings	TM for Urban surfacing team Signs, Road Markings	TM for Urban surfacing team Signs, Road Markings	TM for Urban surfacing team Signs, Road Markings	TM for Urban surfacing team Signs, Road Markings	TM for Urban surfacing team Signs, Road Markings



## Roads Operations - 6 Week Forward Works Programme

Planned Sunday Working :-

Indicates Road Closure
Indicates Road under Traffic Light Operation

	School Holidays Week Commencing Mon-16-Mar-20	School Term Week Commencing Mon-23-Mar-20	School Term Week Commencing Mon-30-Mar-20	School Term Week Commencing Mon-06-Apr-20	School Term Week Commencing Mon-13-Apr-20	School Term Week Commencing Mon-20-Apr-20
<b>Callander Depot</b>						
Surfacing Team Foreman: David Sinclair <small>Supervisor: Jamie Stokoe</small>	AL0008 - Hilton, Cowie Footway Upgrade	Kilbride & Brack Carriageway Resurfacing	Lagans / Safety Surveys	Lagans / Safety Surveys	Glen Road, Dunblane Drainage and Kerbing works	Surface Dressing Patching Various Locations
Surfacing Team Foreman: Ian Hardie <small>Supervisor: Jamie Stokoe</small>	AL0008 - Hilton, Cowie Footway Upgrade	Kilbride & Brack Carriageway Resurfacing	Lagans / Safety Surveys	Lagans / Safety Surveys	Glen Road, Dunblane Drainage and Kerbing works	Surface Dressing Patching Various Locations
Surfacing Team Foreman: Stuart Doyle <small>Supervisor: Jamie Stokoe</small>	TM for Carriageway Resurfacing	Area 1 Drainage Works and Ditching	Area 1 Drainage Works and Ditching	Area 1 Drainage Works and Ditching	Area 1 Drainage Works and Ditching	TM for Carriageway Resurfacing
Surfacing Team Sub-Contract	B818 Falkirk Council Boundary to the C10 Carriageway Resurfacing					
Lifting (Crane) Sub-Contract			Doone Roads Storage Shed Remove materials to Polmaise <small>(PROVISIONAL - Timing subject to procurement of Sub-Contractor and suitable storage area)</small>			
Road Improvements Team Foreman: Roy Kinnear <small>Supervisor: Davie Nicol</small>	SE0011 - Main Street, Doune Zebra Crossing	Lagans / Safety Surveys	Lagans / Safety Surveys	Balfron Sustrans Project	Balfron Sustrans Project	Balfron Sustrans Project
Bridges Team Foreman: Zander Jarvie <small>Supervisor: Davie Nicol</small>	Forthside footbridge drainage channel	Stevenson Bridge Guardrailing Stevenson Bridge Guardrailing	Altquhar Burn Downstream Parapet Gargunock Footbridge resurfacing	Calair Bridge Parapet repair	Johnny's burn Parapet repair	Johnny's burn Parapet repair
Road Improvements Team Foreman: Colin Fletcher <small>Supervisor: Davie Nicol</small>	VRS Barriers Various Locations	VRS Barriers Various Locations	Drainage works - Area 1 Various Locations	Drainage works - Area 1 Various Locations	Drainage works - Area 1 Various Locations	Drainage works - Area 1 Various Locations
Velocity Patcher Foreman: Michael Connors <small>Supervisor: Davie Nicol</small>	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT
Quick Response Team Foreman: Campbell Buchanan <small>Supervisor: Davie Nicol</small>	Area 1 & 2 LAGANS / Minor Reactive Works	Area 1 & 2 LAGANS / Minor Reactive Works	Area 1 LAGANS / Minor Reactive Works	Area 1 LAGANS / Minor Reactive Works	Area 1 LAGANS / Minor Reactive Works	Area 1 LAGANS / Minor Reactive Works
Drainage Team Foreman: Brian Penman <small>Supervisor: Davie Nicol</small>	Drainage works - Area 2 Various Locations	Drainage works - Area 2 Various Locations	Drainage works - Area 2 Various Locations	Drainage works - Area 2 Various Locations	Drainage works - Area 2 Various Locations	Drainage works - Area 2 Various Locations
Quick Response Team Foreman: Stuart Duncan <small>Supervisor: Jamie Stokoe</small>	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT	Squad paired up with QRT